

## Progress Report Till 2019 Feb 15, NRA, Palungtar Municipality

### Full Damage Houses

Ward No	Total Beneficiaries (with out Retrofit)	Samjhauta Completed	1st	2nd	3rd	% for 3rd Tranche	Processing for 3rd Tranche	Total Completed House	% of Completed House
1	964	922	922	839	698	72.41%	10	708	73.44%
2	969	961	926	819	664	68.52%	35	699	72.14%
3	864	826	823	481	303	35.07%	35	338	39.12%
4	1286	1165	1160	944	590	45.88%	87	677	52.64%
5	691	593	592	346	257	37.19%	49	306	44.28%
6	968	916	900	806	609	62.91%	20	629	64.98%
7	991	884	883	669	514	51.87%	20	534	53.88%
8	420	406	406	360	257	61.19%	16	273	65.00%
9	1016	998	975	905	763	75.10%	30	793	78.05%
10	526	510	494	465	401	76.24%	6	407	77.38%
<b>Total</b>	<b>8695</b>	<b>8181</b>	<b>8081</b>	<b>6634</b>	<b>5056</b>		<b>308</b>	<b>5364</b>	
			<b>92.94%</b>	<b>76.30%</b>	<b>58.15%</b>			<b>61.69%</b>	

#### Others

83 landless houses sent in NRA.

22 houses (approx) are willing to apply for landless

### Houses to Retrofit

Ward No	Total Beneficiaries (Only Retrofit)	Samjhauta Completed	1st	2nd
1	83		1	0
2	313	73	73	0
3	56	37	37	0
4	52	27	27	0
5	53	4	4	0
6	38	28	0	0

7	234	166	166	0
8	56	8	7	0
9	99	21	21	0
10	115	72	70	0
<b>Total</b>	<b>1099</b>	<b>436</b>	<b>406</b>	<b>0</b>
			<b>36.94%</b>	<b>0.00%</b>

Number of Duplicate Beneficiaries in MIS
13
30
40
1
84